

1316 COUNTY-CITY BUILDING
227 W. JEFFERSON BOULEVARD
SOUTH BEND, INDIANA 46601-1830



PHONE 574/ 235-9251
FAX 574/ 235-9171

CITY OF SOUTH BEND JAMES MUELLER, MAYOR
BOARD OF PUBLIC WORKS

April 27, 2021

Mr. Dustin Hilary
Milestone Contractors North, Inc.
24358 State Road 23
South Bend, IN 46614
akrueger@milestonelp.com

RE: Change Order No. 1 – Olive Street Reconstruction, Phase I – Project No. 114-064

Dear Mr. Hilary:

At its April 27, 2021 meeting, the Board of Public Works approved the above referenced Change Order for an increase of three-hundred sixty-five (365) days, with the revised completion date of November 13, 2021.

Enclosed is a copy of the Change Order for your records.


If you have any further questions regarding this matter, please call this office at (574) 235-9251.

Sincerely,

/s/ Anne Fuchs

Anne Fuchs, Clerk

Enclosures
AF/lh



INTER-OFFICE MEMORANDUM
DEPARTMENT OF PUBLIC WORKS
DIVISION OF ENVIRONMENTAL SERVICES

TO: Board of Public Works
Anne Fuchs, Clerk

FROM: Leslie Biek, P.E., Assistant City Engineer

SUBJECT: Change Order #1- Time Extension
Olive St Rehabilitation PH 1 (PN: 114-064)

DATE: April 19, 2021

Attached is Change Order #1 for the Olive St Rehabilitation project (PN 114-064). It is to move the completion date by one year (365 days) due to Utilities not relocating in time last year to start the project. There are no costs associated with this request.

It is requested the Board of Public Works approve Change Order #1 for the Olive St Rehabilitation project changing the completion date to November 13, 2021.

Thank you for your consideration of this request.

INDIANA Department of Transportation

Construction Change Order and Time Extension Summary

Contract Information

District:LAPORTE DISTRICT

Contract No.: R -37495

AE:Hauersperger, Steven

Letting Date:04/01/2020

PE/S:Holth, Chris

Status:Draft

Change Order Information

Date Generated: 11/13/2020

Reason Code: CHANGED COND, Utility Related

Description: Time extension due to utility relocations

Change Order No.: 001

Date Approved: 00/00/0000

EWA: N or Force Acct: N

Original Contract Amount

\$ 3,338,539.41

Current Change Order Amount

\$ 0.00

Percent: 0.000 %

Total Previous Approved Changes

\$ 0.00

Percent: 0.000 %

Total Change To-Date

\$ 0.00

Percent: 0.000 %

Modified Contract Amount

\$ 3,338,539.41

Time Extension Information

Date Initiated 00/00/0000

Date Completed 00/00/0000

Original Contract Time

SS Completion Date 11/13/2020 or SS Calendar/Work Days 0

SP Date 00/00/0000 or SP Days

(SS = Standard Specification, SP = Special Provision)

Time Element Description: This project was pushed for a full year due to utility delays in moving AEP transmissions line AEP distribution Comcast and ATT AEP did not meet their relocation time frame based on the relocation work plans which put all other utilities behind as well. No construction work was able to begin until these utilities were moved since they fall within the project ROW.

Current Time Extension

SS Days 0 SP Days 365

SP Days Value \$ 0.00

Previous Time Approved

SS Days by AE: _____ DCE: _____ SCE: _____ DDCM: _____

SS Days _____

SP Days Value \$ _____

Revised Contract Time

SS Completion Date 00/00/0000 or SS Calendar/Work Days 0

SS Date 00/00/0000

or SP Days 0

INDIANA Department of Transportation
Construction Change Order and Time Extension Summary

Review and Approval Information

Required Approval Authority AE: _____ DCE: _____ SCE: _____ * DDCM: *
(\$ per Change Order) (- LE \$ 250K-) (- LE \$ 750K -) (-- LE \$ 2 M --) (-- GT \$ 2 M --)
(Days per Contract) (50 SS days) (100 SS days) (200 SS Days) (GT 200 SS days)

Verbal Approval Required? N If Y, by S. Hauerstrong Date Issued 3/9/21

Total Change To-Date>5%? Y / N If Y , Copy to Program Budget Manager _____

Scope/Design Recommendation Required? Y / N If Y, Referred to Project Manager(PM) _____
Date to PM _____ Date Returned _____

Approval Authority Concurs with PM? Y / N If Y, Concurrence by _____ Date _____
If N,Resolution: Approved _____ Disapproved _____
Resolved by _____ Date _____

LPA Signatures Required? N If Y, Date to LPA _____ Date Returned _____

FHWA Signatures Required? Y / N If Y, Date to FHWA _____ Date Returned _____

* Field Engineer Recommendation (Required for SCE or DDCM Approval)

Field Engineer _____ Date _____

Comments: _____

Contract No:R -37495
Change Order No:001

INDIANA
Department of Transportation

Date:03/04/2021
Page: 3

Contract: R -37495
Project: State:140063700LC4
Change Order Nbr: 001
Change Order Description: Time extension due to utility relocations
Reason Code: CHANGED COND, Utility Related

CLN	PCN	PLN	Item Code	Unit	Unit Price	CO Qty	Comment	Amount Change
Total Value for Change Order 001 = \$ 0.00								

Contract Completion Date Time Adjustment

Original Completion dt: 11/13/2020 Adj compl dt 11/13/2021 Adj No. of Days 365

Explanation: This project was pushed for a full year due to utility delays in moving AEP transmissions line AEP distribution Comcast and ATT AEP did not meet their relocation time frame based on the relocation work plans which put all other utilities behind as well. No construction work was able to begin until these utilities were moved since they fall within the project ROW.

Milestone Time Adjustment

MileStone Nbr: 01
Milestone Description: INTERMEDIATE COMPLETION DATE PHASE 1
Original Completion dt: 05/21/2020 Adj compl dt 05/21/2021 Adj No. of Days 365

Explanation: This project was pushed for a full year due to utility delays in moving AEP transmissions line AEP distribution Comcast and ATT AEP did not meet their relocation time frame based on the relocation work plans which put all other utilities behind as well. No construction work was able to begin until these utilities were moved since they fall within the project ROW.

Milestone Time Adjustment

MileStone Nbr: 02
Milestone Description: INTERMEDIATE COMPLETION DATE PHASE 2
Original Completion dt: 08/14/2020 Adj compl dt 08/14/2021 Adj No. of Days 365

Explanation: This project was pushed for a full year due to utility delays in moving AEP transmissions line AEP distribution Comcast and ATT AEP did not meet their relocation time frame based on the relocation work plans which put all other utilities behind as well. No construction work was able to begin until these utilities were moved since they fall within the project ROW.

Milestone Time Adjustment

MileStone Nbr: 03
Milestone Description: INTERMEDIATE COMPLETION DATE PHASE 3
Original Completion dt: 10/30/2020 Adj compl dt 10/30/2021 Adj No. of Days 365

Explanation: This project was pushed for a full year due to utility delays in moving AEP transmissions line AEP distribution Comcast and ATT AEP did not meet their relocation time frame based on the relocation work plans which put all other utilities behind as well. No construction work was able to begin until these utilities were moved since they fall within the project ROW.

Milestone Time Adjustment

MileStone Nbr: 04
Milestone Description: RESTRICTION TIME
Original Completion dt: 00/00/0000 Adj compl dt 00/00/0000 Adj No. of Days 365

Explanation: This project was pushed for a full year due to utility delays in moving AEP transmissions line AEP distribution Comcast and ATT AEP did not meet their relocation time frame based on the relocation work plans which put all other utilities behind as well. No construction work was able to begin until these utilities were moved since they fall within the project ROW.

Whereas, the Standard Specifications for this contract provides for such work to be performed, the following change is recommended.

General or Standard Change Order Explanation

This project was pushed for a full year due to utility delays in moving AEP transmissions, line AEP distribution, Comcast and ATT. AEP did not meet their relocation time frame based on the relocation work plans which put all other utilities behind as well. No construction work was able to begin until these utilities were moved since they fall within the project ROW.

Change Order Explanation for Specific Line Item

Contract No:R -37495
Change Order No:001

INDIANA
Department of Transportation

Date:03/04/2021
Page: 4

It is the intent of the parties that this change order is full and complete compensation for the work describe above.
Notification and consent to this change order is hereby acknowledged.

Contractor: Walsh & Kelly Inc.

Signed By: 

Date: 3-11-21

NOTE: Other required State and FHWA signatures will be obtained electronically through the SiteManager system.

Contract No: R -37495
Change Order No: 001

INDIANA
Department of Transportation

Date: 03/04/2021
Page: 5

CITY OF SOUTH BEND, INDIANA
BOARD OF PUBLIC WORKS



Elizabeth A. Maradik, President



Jordan V. Gathers, Member

(DATE)

April 27, 2021

(DATE)



Gary A. Gilot, Member

Murray L. Miller, Member




Joseph R. Molnar, Member



Attest: Anne Fuchs, Clerk

SUBMITTED FOR CONSIDERATION

PE/S


Hovet Engineering

APPROVED FOR INDIANA DEPARTMENT OF TRANSPORTATION

Approval Level

Name of Approver

Date

Status

